

WARREN AREA ELEMENTARY CENTER
WCSD PROJECT NO. 0110

DRAFT

CONTRACTORS

DRAFT

Invoice / Payment #	Professional	Invoice / Payment #	GC Perry	HC Rabe	PC Shipley	EC Northwest	NC ASCC	FS Commercial
WTW	\$619,500.00	Contracts	\$ 9,394,400.00	\$1,079,999.00	\$1,081,100.00	\$1,633,337.00	\$113,879.00	\$ 226,198.00
								\$ 13,528,913.00
Pre-Contract	\$ 1,164.50	01	\$ 222,900.00	\$ 20,272.50	\$ 26,214.30	\$ 60,310.26	\$ 1,227.60	\$ 4,071.60
Pre-Contract	\$ 2,581.71	02	\$ 256,769.00	\$ 4,567.50	\$ 5,400.00	\$ 6,205.50	\$ 22,500.00	\$ 46,368.90
Pre-Contract	\$ 1,450.00	03	\$ 861,079.00	\$ 5,220.00	\$ 33,872.40	\$ 40,873.27	\$ 18,000.00	\$ 27,343.80
Pre-Contract	\$ 15,285.00	04	\$ 569,200.00	\$ 9,094.32	\$ 37,696.50	\$ 6,602.13	\$ 29,119.50	\$ 33,886.80
01	\$ 22,927.50	05	\$ 293,355.00	\$ 22,969.44	\$ 59,562.00	\$ 64,448.30	\$ 19,657.62	\$ 22,003.20
02	\$ 19,106.25	06	\$ 241,639.00	\$ 50,286.82	\$ 25,182.00	\$ 143,006.17		\$ 9,318.60
03	\$ 38,212.50	07	\$ 360,343.00	\$ 50,840.72	\$ 43,596.00	\$ 30,243.93		\$ 7,944.05
04		07-B	\$ -	\$ -	\$ -	\$ -		\$ 58,336.65
05	\$ 34,391.25	08	\$ 581,813.00	\$ 236,230.65	\$ 192,997.80	\$ 79,995.39		\$ 2,622.00
06	\$ 22,927.50	09	\$ 443,828.00	\$ 66,155.85	\$ 117,048.60	\$ 213,624.70		\$ 2,693.25
Geotech. Eng	\$ 25,139.50	10	\$ 452,879.00	\$ 113,497.47	\$ 52,117.20	\$ 165,297.81		\$ 299.25
07	\$ 17,672.17	10-B	\$ 237,989.00	\$ -	\$ 32,982.60	\$ -		\$ 8,615.90
08	\$ 17,832.50	11	\$ 530,155.00	\$ 111,505.00	\$ 167,610.34	\$ 122,959.71		
		12	\$ 834,178.00	\$ 83,350.58	\$ 70,126.65	\$ 129,278.11		
		13	\$ 567,850.00	\$ 42,856.08	\$ 82,890.82	\$ 49,097.27		
		14	\$ 618,877.00	\$ 77,998.85	\$ 29,017.75	\$ 50,473.81		
09	\$ 32,608.00	15	\$ 582,680.00	\$ 41,315.67	\$ 21,949.75	\$ 52,757.22		
		16	\$ 316,769.00	\$ 16,879.76	\$ 26,396.86	\$ 51,868.24		
		17	\$ 280,296.00	\$ 6,448.43	\$ 7,351.10	\$ 56,057.64		
		18	\$ 102,593.00	\$ 4,297.50	\$ 27,296.75	\$ 44,496.25		
		19	\$ 76,142.00	\$ 4,301.24		\$ 36,382.17		
		20	\$ 8,875.00			\$ 41,925.49		
		21	\$ 280,731.00					
		Totals	\$ 8,720,940.00	\$ 968,088.38	\$1,059,309.42	\$1,445,903.37	\$ 90,504.72	\$223,504.00
		Balance	\$ 673,460.00	\$ 111,910.62	\$ 21,790.58	\$ 187,433.63	\$ 23,374.28	\$ 2,694.00
		Ch.Orders						
		01	\$ (20,000.00)	\$ 9,922.00	\$ 3,681.16	\$ (11,771.00)	\$ -	\$ 300.00
		02	\$ 9,942.00	\$ (13,766.00)	\$ (7,634.22)	\$ (4,178.00)		
		03	\$ 7,570.00	\$ 453.81	\$ 4,220.50	\$ (1,484.00)		
		04	\$ 4,590.00		\$ 6,514.44	\$ 5,958.00		
		05	\$ 2,703.00		\$ (585.50)	\$ 5,126.16		
		06	\$ 1,842.00		\$ (500.00)	\$ 2,872.78		
		07	\$ (5,211.00)		\$ (4,075.42)	\$ 1,031.21		
		08	\$ 7,785.00		\$ 4,229.82	\$ (3,600.00)		
		09	\$ 2,860.00		\$ 4,343.35	\$ 9,889.14		
		10	\$ 1,966.00		\$ -	\$ 9,927.17		
		11	\$ 8,140.00		\$ 1,637.10	\$ 1,387.12		

DRAFT

DRAFT

DRAFT

		12	\$ 1,874.00		\$ 6,860.38				
		13	\$ 447.00		\$ 9,965.42				
		14	\$ 2,354.00		\$ 8,152.51				
		15	\$ 1,696.00						
		16	\$ (7,500.00)						
		17	\$ (623.00)						
		Total							
23	\$ 9,413.00		\$ 20,435.00	\$ (3,390.19)	\$ 11,831.23	\$ 40,136.89	\$ -	\$ 300.00	\$ 69,312.93
24	\$ 9,413.00								
25	\$ 9,413.00								
26	\$ 9,413.00								
27	\$ 9,413.00								
28	\$ 9,413.00								
29	\$ 9,413.00								
30	\$ -								
Total	\$601,520.84								
Remaining Balance	\$ 17,979.16								
		Ch.Orders							
		Remaining Balance	\$ 693,895.00	\$ 108,520.43	\$ 33,621.81	\$ 227,570.52	\$ 23,374.28	\$ 2,994.00	

DRAFT

\$ 17,979.16	WTW Professional Remaining Sub Total
\$ 693,895.00	GC Contractor Remaining Sub Total
\$ 108,520.43	HC Contractor Remaining Sub Total
\$ 33,621.81	PC Contractor Remaining Sub Total
\$ 227,570.52	EC Contractor Remaining Sub Total
\$ 23,374.28	NC Contractor Remaining Sub Total
\$ 2,994.00	FS Contractor Remaining Sub Total
\$ 1,107,955.20	Project Remaining Balance Sub Total
-	
\$ 23,909.12	Bond 179-08 (3/31/05) Balance
\$ (1,084,046.08)	Bond 179-08 Balance

\$13,528,913.00 Total Contracts
 \$69,312.93 Total Ch.Orders
 0.005123318 1%

RUSSELL ELEMENTARY RENOVATION / ADDITION
WCSD PROJECT NO. 0205

DRAFT

CONTRACTORS

Invoice / Payment #	Professional	Invoice / Payment #	GC Perry	HC Rabe	PC Circle	EC Keystone	NC Keystone	FS Bryco	Asbestos Amark
WTW	\$259,000.00	Contracts	\$3,039,700.00	\$603,000.00	\$384,275.00	\$695,500.00	\$39,637.00	\$176,665.00	\$12,100.00
									\$4,950,877.00
01	\$19,425.00	01	\$18,047.00	\$35,431.25	\$9,450.00	\$21,735.00	\$912.60	\$35,190.09	\$9,958.50
02	\$9,712.50	02	\$63,646.00	\$53,737.47	\$31,770.00	\$67,995.00	\$17,829.00	\$120,955.97	\$4,050.00
03	\$5,827.50	03	\$176,300.00	\$81,791.67	\$62,460.00	\$43,982.10	\$8,439.30	\$11,685.69	\$1,556.50
04	\$13,597.50	04	\$266,845.00	\$38,342.97	\$48,060.00	\$47,629.80	\$1,822.50	\$4,416.00	
05	\$17,482.50	05	\$315,910.00	\$61,544.73	\$11,700.00	\$66,374.10	\$6,628.25		
06	\$11,655.00	06	\$413,843.00	\$109,492.83	\$31,950.00	\$45,858.60	\$2,945.00		
07	\$9,065.00	07	\$387,093.00	\$3,636.36	\$76,500.00	\$81,012.60	\$3,159.70		
08	\$9,065.00	08	\$357,849.00	\$42,135.93	\$14,940.00	\$48,336.30			
09	\$20,720.00	09	\$135,909.00	\$19,677.41	\$18,000.00	\$29,259.00			
10	\$18,130.00	10	\$70,227.00	\$46,046.29	\$34,510.00	\$29,904.30			
11	\$10,360.00	11	\$121,151.00	\$11,640.05	\$8,621.25	\$77,666.50			
12	\$10,360.00	12	\$223,363.00	\$12,082.76	\$14,060.00	\$30,689.75			
13	\$20,720.00	13	\$74,799.00	\$16,634.26	\$3,325.00	\$61,296.85			
14	\$9,389.00	14	\$82,946.00	\$5,453.68	\$7,790.00	\$9,021.20			
		15	\$96,060.00	\$39,738.72	\$1,425.00				
		16	\$112,046.00		\$4,962.80				
		17	\$103,476.00						
		18	\$30,000.00						
		19	\$18,234.00						
		Totals	\$3,067,744.00	\$577,386.38	\$379,524.05	\$660,761.10	\$41,736.35	\$172,247.75	\$15,565.00
		Balance	\$(28,044.00)	\$25,613.62	\$4,750.95	\$34,738.90	\$(2,099.35)	\$4,417.25	\$(3,465.00)
		Ch. Orders							
		01	\$3,149.00	\$(7,536.00)	\$10,000.00	\$(1,867.00)	\$500.00		\$3,465.00
		02	\$423.00	\$928.37	\$5,224.00	\$1,240.00	\$3,796.00		
		03	\$(570.00)			\$665.00			
		04	\$1,150.00						
		05	\$9,983.00						
		06	\$9,700.00						
		07	\$832.00						
		08	\$(600.00)						
		09	\$871.00						
		10	\$4,872.00						
		11	\$3,234.00						
Geotech Eng.	\$3,975.00								
27	\$4,209.00								
28	\$4,209.00								
29	\$4,209.00								
30	\$4,205.00								
Total	\$254,846.03								

