

PROJECT STATUS REPORT		Funding Approval	Negotiate Work Order	Execute Work Order	Schematic	Preliminary	Pre-Final	Final	Advertise	Pre-Bid	Bid Date	Evaluation	Qualification	Bonds	Board Approval	Notice to Proceed	Est. End Date	Percentage Complete
No. 0502	AVE Emergency Generator for Server Room - Re-Bid	X	X	X	X	X	X	X	X	9/07/05	9/21/05	9/26	X	X	10/10		2/01/06	
No. 0504	Lawn Avenue Storm Water Improvements	X	X	X	X	X	X	X	X	9/27/05	10/04/05	9/26	X	X	10/10		12/20/05	
No. 0506	WAHS Roof Drain Detention System	X	X	X	X	X	X	X	X	10/04/05	10/20/05	10/24			11/14		12/31/05	

Projects at 100% completion will be removed from the next Report.