

Warren County School District  
Buildings Grounds Department  
Project Timelines

	PPF Forward Motion to approve work order to Architects /Engineers	Board Meeting - approve work order to Architects /Engineers	Execute Work Order between District and Architect /Engineer	Request for Prevailing Wage Determination - Depart of L&I	Begin steps to Design Project/Write Technical Specifications		Uniform Construction Code - Building Permit	Write Legal Advertisement - Advertise for 3 consecutive weeks in newspaper	Board Meeting - Approve submission of PDE Form 3074 (a,b,c)	Merge Front End with Design Specifications - Send to Printer	Pre-Bid Conference with Potential Bidders	Bid-Date - Accept Proposals
Task Start Date	1/31/2006	2/13/2006	2/13/2006	2/27/2006	3/6/2006	3/28/2006	3/28/2006	4/3/2006	4/10/2006	4/11/2006	4/17/2006	4/21/2006
EMHS Fire Alarm System Upgrade	100% 1/31/06	100% 2/13/06	100% 3/13/06		5% complete							
EMHS Sewage Treatment Plant Improvements	100% 1/31/06	100% 2/13/06	100% 2/15/06		5 % complete							
BWMS Exterior Masonry Repointing Project	100% 1/31/06	100% 2/13/06			10 % complete							

Task Start Date	10/24/2005	11/14/2005	11/14/2005	11/14/2005	11/23/2005	2/28/2006	3/1/2006	5/5/2006	3/13/2006	5/10/2006	5/19/2006	5/26/2006
BWMS Window Project	100% 10/24/05	100% 11/14/05	100% 11/16/05	100% 2/22/06	25% 11/23/05							

## Warren County School District Buildings Grounds Department Project Timelines

[illegible][illegible]