

Warren County School District
Buildings Grounds Department
Project Timelines

Task Start Date	PPF Forward Motion to approve work order to Architects /Engineers	Board Meeting approve work order to Architects /Engineers	Execute Work Order between District and Architect /Engineer	Request for Prevailing Wage Determination - Depart of L&I	Begin steps to Design Project/Write Technical Specifications	PPF Forward Motion to Submit Form 3074 (a,b,c)	Uniform Construction Code - Building Permit	Write Legal Advertisement - Advise for 3 consecutive weeks in newspaper	Board Meeting Approve submission of PDE Form 3074 (a,b,c)	Merge Front End with Design Specifications - Send to Printer	Pre-Bid Conference with Potential Bidders	Bid-Date Accept Proposals
EMHS Fire Alarm System Upgrade Project #0602	1/31/2006 100% 1/31/06	2/13/2006 100% 2/13/06	2/13/2006 100% 3/13/06	2/27/2006 100% 4/6/06	3/6/2006 5% complete	3/28/2006 100% 4/10/06	3/28/2006 Application complete	4/3/2006 100% 4/6/06	4/10/2006 100% 4/10/06	4/11/2006 100% 4/12/06	4/17/2006 100% 4/18/06	4/21/2006 scheduled 4/21/06
EMHS Sewage Treatment Plant Improvements Project #0508	1/31/2006 100% 1/31/06	2/13/2006 100% 2/13/06	2/13/2006 100% 2/15/06	2/27/2006 100% 4/6/06	3/6/2006 5 % complete	3/28/2006 100% 4/10/06	3/28/2006 Application complete	4/3/2006 100% 4/6/06	4/10/2006 100% 4/10/06	4/11/2006 100% 4/12/06	4/17/2006 100% 4/18/06	4/21/2006 scheduled 4/21/06
BWMS Exterior Masonry Repointing Project #0601	1/31/2006 100% 1/31/06	2/13/2006 100% 2/13/06	2/13/2006 100% 3/30/06	2/27/2006 100% 4/6/06	3/6/2006 10 % complete	3/28/2006 100% 4/10/06	3/28/2006 N/A	4/3/2006 100% 4/11/06	4/10/2006 100% 4/10/06	4/11/2006 100% 4/17/06	4/17/2006 scheduled 4/24/06	4/21/2006 scheduled 5/1/06
Replacement Window BWMS/WAHS/EMHS Project #0507	10/24/2005 100% 10/24/05	11/14/2005 100% 11/14/05	11/14/2005 100% 11/16/05	11/14/2005 100% 2/22/06	11/23/2005 25% complete 11/23/05	2/28/2006 100% 4/10/06	3/1/2006 N/A	5/5/2006 100% 4/11/06	3/13/2006 100% 4/10/06	5/10/2006 100% 4/17/06	5/19/2006 scheduled 4/24/06	5/28/2006 scheduled 5/1/06
SSELG Parking Lot Project #0604	4/25/2006 scheduled 4/25/06	5/8/2006	5/10/2006	4/6/2006 100% 4/6/06	4/10/2006 27% complete 4/10/06	4/10/2006 100% 4/25/06			scheduled 5/8/06			

04/21/06
11:41:06

[illegible]