

Warren County School District
Buildings Grounds Department
Project Timelines

	PPF Forward Motion to approve work order to Architects /Engineers	Board Meeting approve work order to Architects /Engineers	Execute Work Order between District and Architect /Engineer	Request for Prevailing Wage Determination - Depart of L&I	Begin steps to Design Project/Write Technical Specifications	PPF Forward Motion to Submit Form 3074 (a,b,c)	Uniform Construction Code - Building Permit	Write Legal Advertisement - Advertise for 3 consecutive weeks in newspaper	Board Meeting Approve submission of PDE Form 3074 (a,b,c)	Merge Front End with Design Specifications - Send to Printer	Pre-Bid Conference with Potential Bidders	Bid-Date Accept Proposals
Task Start Date	1/31/2006	2/13/2006	2/13/2006	2/27/2006	3/6/2006	3/28/2006	3/28/2006	4/3/2006	4/10/2006	4/11/2006	4/17/2006	4/21/2006
EMHS Fire Alarm System Upgrade Project #0602	100% 1/31/06	100% 2/13/06	100% 3/13/06	100% 4/6/06	100% complete	100% 4/10/06	Application complete	100% 4/6/06	100% 4/10/06	100% 4/12/06	100% 4/18/06	100% 4/21/06
Task Start Date	1/31/2006	2/13/2006	2/13/2006	2/27/2006	3/6/2006	3/28/2006	3/28/2006	4/3/2006	4/10/2006	4/11/2006	4/17/2006	4/21/2006
EMHS Sewage Treatment Plant Improvements Project #0508	100% 1/31/06	100% 2/13/06	100% 2/15/06	100% 4/6/06	100% complete	100% 4/10/06	Application complete	100% 4/6/06	100% 4/10/06	100% 4/12/06	100% 4/18/06	100% 4/21/06
Task Start Date	1/31/2006	2/13/2006	2/13/2006	2/27/2006	3/6/2006	3/28/2006	3/28/2006	4/3/2006	4/10/2006	4/11/2006	4/17/2006	4/21/2006
BWMS Exterior Masonry Repointing Project #0601	100% 1/31/06	100% 2/13/06	100% 3/30/06	100% 4/6/06	100% complete	100% 4/10/06	N/A	100% 4/11/06	100% 4/10/06	100% 4/17/06	100% 4/24/06	100% 5/4/06
Task Start Date	10/24/2005	11/14/2005	11/14/2005									
Replacement Window BWMS/WAHS/EMHS Project #0507	100% 10/24/05	100% 11/14/05	100% 11/16/05									
Task Start Date	4/25/2006	5/8/2006	5/10/2006	4/6/2006	4/10/2006	4/10/2006		5/3/2006	5/8/2006	5/18/2006	5/17/2006	5/30/2006
SSELC Parking Lot Project #0604	100% 4/25/06	100% 5/8/06	100% 5/19/06	100% 4/6/06	100% complete 4/10/06	100% 4/25/06	Application complete	100% 5/3/06	100% 5/8/06	100% 5/18/06	100% 5/17/06	scheduled 5/31/06

Warren County School District
Buildings Grounds Department
Project Timelines

PPF Forward Motion to approve awarding bids	Board Meeting Approve Bids	Letter Requesting Bond and Insurance Certificate	Write Construction Contracts	Mail Notice of Award Letter with two (2) Original Contracts	Return Bid Bonds to disappointed Bidders	School Board President executes Contracts	Return one (1) Fully executed Contract with Notice to Proceed Letter	Project Start Date	Estimated Project End Date	
4/28/2006	5/8/2006	5/9/2006	5/9/2006	5/15/2006	5/19/2006	5/29/2006	6/2/2006	6/12/2006	8/21/2006	
100% 4/25/06	100% 5/8/06	100% 5/9/06	100% 5/18/06	100% 5/19/06	100% 5/23/06					EMHS Fire Alarm System Upgrade Project #0602
4/28/2006	5/8/2006	5/9/2006	5/9/2006	5/15/2006	5/19/2006	5/29/2006	6/2/2006	6/12/2006	8/21/2006	
100% 4/25/06	100% 5/8/06	100% 5/9/06	100% 5/18/06	100% 5/19/06	100% 5/23/06	100% 5/24/06				EMHS Sewage Treatment Plant Improvements Project #0508
4/28/2006	5/8/2006	5/9/2006	5/9/2006	5/15/2006	5/19/2006	5/29/2006	6/2/2006	6/12/2006	8/21/2006	
ammended minutes 100% 5/4/06	100% 5/8/06	100% 5/9/06	100% 5/18/06	100% 5/19/06	100% 5/23/06					BWMS Exterior Masonry Repointing Project #0601
										Replacement Window BWMS/WAHS/EMHS Project #0507
6/1/2006	6/12/2006	6/13/2006	6/13/2006							
scheduled 6/1/06	scheduled 6/12/06									SSELC Parking Lot Project #0604