

Warren County School District  
Buildings Grounds Department  
Project Timelines

	PPF Forward Motion to approve work order to Architects /Engineers	Board Meeting approve work order to Architects /Engineers	Execute Work Order between District and Architect /Engineer	Request for Prevailing Wage Determination -Depart of L&I	Begin steps to Design Project/Write Technical Specifications	PPF Forward Motion to Submit Form 3074 (a,b,c)	Uniform Construction Code - Building Permit	Write Legal Advertisement - Advertise for 3 consecutive weeks in newspaper	Board Meeting Approve submission of PDE Form 3074 (a,b,c)	Merge Front End with Design Specifications - Send to Printer
Task Start Date	1/31/2006	2/13/2006	2/13/2006	2/27/2006	3/6/2006	3/28/2006	3/28/2006	4/3/2006	4/10/2006	4/11/2006
<b>EMHS Fire Alarm System Upgrade Project #0602</b>	100% 1/31/06	100% 2/13/06	100% 3/13/06	100% 4/6/06	100% complete	100% 4/10/06	Application complete	100% 4/6/06	100% 4/10/06	100% 4/12/06
Task Start Date	1/31/2006	2/13/2006	2/13/2006	2/27/2006	3/6/2006	3/28/2006	3/28/2006	4/3/2006	4/10/2006	4/11/2006
<b>EMHS Sewage Treatment Plant Improvements Project #0508</b>	100% 1/31/06	100% 2/13/06	100% 2/15/06	100% 4/6/06	100% complete	100% 4/10/06	Application complete	100% 4/6/06	100% 4/10/06	100% 4/12/06
Task Start Date	1/31/2006	2/13/2006	2/13/2006	2/27/2006	3/6/2006	3/28/2006	3/28/2006	4/3/2006	4/10/2006	4/11/2006
<b>BWMS Exterior Masonry Repointing Project #0601</b>	100% 1/31/06	100% 2/13/06	100% 3/30/06	100% 4/6/06	100% complete	100% 4/10/06	N/A	100% 4/11/06	100% 4/10/06	100% 4/17/06
Task Start Date	10/24/2005	11/14/2005	11/14/2005	REFILE 9/25/06		9/25/2006	9/27/2006	10/3/2006	10/9/2006	11/1/2006
<b>Replacement Window BWMS/WAHS/EMHS Project #0507</b>	100% 10/24/05	100% 11/14/05	100% 11/16/05		100% complete					
Task Start Date	4/25/2006	5/8/2006	5/10/2006	4/6/2006	4/10/2006	4/10/2006		5/3/2006	5/8/2006	5/18/2006
<b>SSELC Parking Lot Project #0604</b>	100% 4/25/06	100% 5/8/06	100% 5/19/06	100% 4/6/06	100% complete 4/10/06	100% 4/25/06	Application complete	100% 5/3/06	100% 5/8/06	100% 5/18/06

Warren County School District  
Buildings Grounds Department  
Project Timelines

Pre-Bid Conference with Potential Bidders	Bid-Date Accept Proposals	PPF Forward Motion to approve awarding bids	Board Meeting Approve Bids	Letter Requesting Bond and Insurance Certificate	Write Construction Contracts	Mail Notice of Award Letter with two (2) Original Contracts	Return Bid Bonds to disappointed Bidders	School Board President executes Contracts	Return one (1) Fully executed Contract with Notice to Proceed Letter	Project Start Date	Estimated Project End Date
4/17/2006	4/21/2006	4/28/2006	5/8/2006	5/9/2006	5/9/2006	5/15/2006	5/19/2006	5/29/2006	6/2/2006	6/12/2006	8/21/2006
100% 4/18/06	100% 4/21/06	100% 4/25/06	100% 5/8/06	100% 5/9/06	100% 5/18/06	100% 5/19/06	100% 5/23/06	100% 6/07/06	100% 6/07/06	100% 6/12/06	98% 8/21/06
4/17/2006	4/21/2006	4/28/2006	5/8/2006	5/9/2006	5/9/2006	5/15/2006	5/19/2006	5/29/2006	6/2/2006	6/12/2006	8/21/2006
100% 4/18/06	100% 4/21/06	100% 4/25/06	100% 5/8/06	100% 5/9/06	100% 5/18/06	100% 5/19/06	100% 5/23/06	100% 5/30/06	100% 5/30/06	100% 6/12/06	75% 8/21/06
4/17/2006	4/21/2006	4/28/2006	5/8/2006	5/9/2006	5/9/2006	5/15/2006	5/19/2006	5/29/2006	6/2/2006	6/12/2006	8/21/2006
100% 4/24/06	100% 5/4/06	ammended minutes 100% 5/4/06	100% 5/8/06	100% 5/9/06	100% 5/18/06	100% 5/19/06	100% 5/23/06	100% 6/01/06	100% 6/01/06	100% 6/12/06	100% 8/21/06
11/27/2006	12/18/2006	12/18/2006	1/8/2007	1/9/2007	1/9/2007	1/12/2007	1/12/2006	1/26/2007	1/26/2007		
5/17/2006	5/30/2006	6/1/2006	6/12/2006	6/13/2006	6/13/2006	6/23/2006	6/23/2006	6/26/2006	6/26/2006	7/14/2006	8/21/2006
100% 5/17/06	100% 5/31/06	100% 6/01/06	100% 6/12/06	100% 6/13/06	100% 6/13/06	100% 6/27/06	100% 6/28/06	100% 6/27/06	100% 6/27/06	100% 7/14/06	70% 8/21/06

Warren County School District  
Buildings Grounds Department  
Project Timelines

EMHS Fire Alarm System Upgrade Project #0602
EMHS Sewage Treatment Plant Improvements Project #0508
BWMS Exterior Masonry Repointing Project #0601
Replacement Window BWMS/WAHS/EMHS Project #0507
SSELC Parking Lot Project #0604