

Warren County School District
Buildings Grounds Department
Project Timelines

| | PPF Forward Motion to approve work order to Architects /Engineers | Board Meeting approve work order to Architects /Engineers | Execute Work Order between District and Architect /Engineer | Request for Prevailing Wage Determination - Depart of L&I | Begin steps to Design Project/Write Technical Specifications | PPF Forward Motion to Submit Form 3074 (a,b,c) | Uniform Construction Code - Building Permit | Write Legal Advertisement - Advertise for 3 consecutive weeks in newspaper | Board Meeting Approve submission of PDE Form 3074 (a,b,c) | Merge Front End with Design Specifications - Send to Printer | Pre-Bid Conference with Potential Bidders |
|---|--|---|---|--|--|--|--|---|---|---|---|
| Task Start Date | 1/31/2006 | 2/13/2006 | 2/13/2006 | 2/27/2006 | 3/6/2006 | 3/28/2006 | 3/28/2006 | 4/3/2006 | 4/10/2006 | 4/11/2006 | 4/17/2006 |
| EMHS Fire Alarm System Upgrade Project #0602 | 100% 1/31/06 | 100% 2/13/06 | 100% 3/13/06 | 100% 4/6/06 | 100% complete | 100% 4/10/06 | Application complete | 100% 4/6/06 | 100% 4/10/06 | 100% 4/12/06 | 100% 4/18/06 |
| Task Start Date | 1/31/2006 | 2/13/2006 | 2/13/2006 | 2/27/2006 | 3/6/2006 | 3/28/2006 | 3/28/2006 | 4/3/2006 | 4/10/2006 | 4/11/2006 | 4/17/2006 |
| EMHS Sewage Treatment Plant Improvements Project #0508 | 100% 1/31/06 | 100% 2/13/06 | 100% 2/15/06 | 100% 4/6/06 | 100% complete | 100% 4/10/06 | Application complete | 100% 4/6/06 | 100% 4/10/06 | 100% 4/12/06 | 100% 4/18/06 |
| Task Start Date | 1/31/2006 | 2/13/2006 | 2/13/2006 | 2/27/2006 | 3/6/2006 | 3/28/2006 | 3/28/2006 | 4/3/2006 | 4/10/2006 | 4/11/2006 | 4/17/2006 |
| BWMS Exterior Masonry Repointing Project #0601 | 100% 1/31/06 | 100% 2/13/06 | 100% 3/30/06 | 100% 4/6/06 | 100% complete | 100% 4/10/06 | N/A | 100% 4/11/06 | 100% 4/10/06 | 100% 4/17/06 | 100% 4/24/06 |
| Task Start Date | 10/24/2005 | 11/14/2005 | 11/14/2005 | REFILE 9/25/06 | | 9/25/2006 | 9/27/2006 | 10/3/2006 | 10/9/2006 | 11/1/2006 | 11/27/2006 |
| Replacement Window BWMS/WAHS/EMHS Project #0507 | 100% 10/24/05 | 100% 11/14/05 | 100% 11/16/05 | | 100% complete | | | | | | |
| Task Start Date | 4/25/2006 | 5/8/2006 | 5/10/2006 | 4/6/2006 | 4/10/2006 | 4/10/2006 | | 5/3/2006 | 5/8/2006 | 5/18/2006 | 5/17/2006 |
| SSELC Parking Lot Project #0604 | 100% 4/25/06 | 100% 5/8/06 | 100% 5/19/06 | 100% 4/6/06 | 100% complete 4/10/06 | 100% 4/25/06 | Application complete | 100% 5/3/06 | 100% 5/8/06 | 100% 5/18/06 | 100% 5/17/06 |
| Task Start Date | 10/24/2005 | 11/14/2005 | 11/14/2005 | REFILE 9/25/06 | | 9/25/2006 | 9/27/2006 | 10/3/2006 | 10/9/2006 | 11/1/2006 | 11/27/2006 |
| BWMS Replacement Window Project #0507R | 100% 10/24/05 | 100% 11/14/05 | 100% 11/16/05 | | 100% complete | | | | | | |

Warren County School District
Buildings Grounds Department
Project Timelines

| Bid-Date | Accept Proposals | PPF Forward Motion to approve awarding bids | Board Meeting Approve Bids | Letter Requesting Bond and Insurance Certificate | Write Construction Contracts | Mail Notice of Award Letter with two (2) Original Contracts | Return Bid Bonds to disappointed Bidders | School Board President executes Contracts | Return one (1) Fully executed Contract with Notice to Proceed Letter | Project Start Date | Estimated Project End Date | |
|-----------------|------------------------------------|---|----------------------------|--|------------------------------|---|--|---|--|--------------------|----------------------------|--|
| 4/21/2006 | | 4/28/2006 | 5/8/2006 | 5/9/2006 | 5/9/2006 | 5/15/2006 | 5/19/2006 | 5/29/2006 | 6/2/2006 | 6/12/2006 | 8/21/2006 | |
| 100% 4/21/06 | | 100% 4/25/06 | 100% 5/8/06 | 100% 5/9/06 | 100% 5/18/06 | 100% 5/19/06 | 100% 5/23/06 | 100% 6/07/06 | 100% 6/07/06 | 100% 6/12/06 | 100% 8/21/06 | EMHS Fire Alarm System Upgrade Project #0602 |
| 4/21/2006 | | 4/28/2006 | 5/8/2006 | 5/9/2006 | 5/9/2006 | 5/15/2006 | 5/19/2006 | 5/29/2006 | 6/2/2006 | 6/12/2006 | 8/21/2006 | |
| 100% 4/21/06 | | 100% 4/25/06 | 100% 5/8/06 | 100% 5/9/06 | 100% 5/18/06 | 100% 5/19/06 | 100% 5/23/06 | 100% 5/30/06 | 100% 5/30/06 | 100% 6/12/06 | 100% 8/21/06 | EMHS Sewage Treatment Plant Improvements Project #0508 |
| 4/21/2006 | | 4/28/2006 | 5/8/2006 | 5/9/2006 | 5/9/2006 | 5/15/2006 | 5/19/2006 | 5/29/2006 | 6/2/2006 | 6/12/2006 | 8/21/2006 | |
| 100% 5/4/06 | ammended minutes 100% 5/4/06 | 100% 5/8/06 | 100% 5/9/06 | 100% 5/18/06 | 100% 5/19/06 | 100% 5/23/06 | 100% 6/01/06 | 100% 6/01/06 | 100% 6/12/06 | 100% 6/12/06 | 100% 8/21/06 | BWMS Exterior Masonry Repointing Project #0601 |
| 12/18/2006 | | 12/18/2006 | 1/8/2007 | 1/9/2007 | 1/9/2007 | 1/12/2007 | 1/12/2006 | 1/26/2007 | 1/26/2007 | | | |
| | | | | | | | | | | | | Replacement Window BWMS/WAHS/EMHS Project #0507 |
| 5/30/2006 | | 6/1/2006 | 6/12/2006 | 6/13/2006 | 6/13/2006 | 6/23/2006 | 6/23/2006 | 6/26/2006 | 6/26/2006 | 7/14/2006 | 8/21/2006 | |
| 100% 5/31/06 | | 100% 6/01/06 | 100% 6/12/06 | 100% 6/13/06 | 100% 6/13/06 | 100% 6/27/06 | 100% 6/28/06 | 100% 6/27/06 | 100% 6/27/06 | 100% 7/14/06 | 100% 8/21/06 | SSELC Parking Lot Project #0604 |
| 12/18/2006 | | 12/18/2006 | 1/8/2007 | 1/9/2007 | 1/9/2007 | 1/12/2007 | 1/12/2006 | 1/26/2007 | 1/26/2007 | | | |
| | | | | | | | | | | | | Replacement Window BWMS/WAHS/EMHS Project #0507R |