

**Warren County School District
Buildings Grounds Department
Project Updates - PlanCon Projects**

Project No. 1403 - WCCC Renovations & Improvements	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
			5/26/2015	6/8/2015	PlanCon A 5/26/15	PlanCon A 6/8/15			
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J

Project No. 1301 - WAHS Renovations & Improvements	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Public Information Hearing (Not Required by Law, Not Act 34)	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	N/A	10/13/2014	8/25/2014	8/25/2014	8/25/2014	8/25/2014	3/2/2015	N/A	3/2/2015
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F (for Phase I)	Board Meeting to approve/submit PlanCon F (for Phase I)	Pre-bid Meeting / Conference Date (for Phase I)	Bid Date - Accept Proposals (for Phase I)	PPF Forward Motion to approve awarding bids (for Phase I)	Board meeting to approve awarding bids (for Phase I)	Estimated Project Start Date (for Phase I)
	N/A	3/2/2015	N/A	4/13/2015	4/10/2015	5/20/2015	5/26/2015	5/28/2015	6/22/2015
	PPF Forward Motion to approve PlanCon F (for Phase II)	Board Meeting to approve/submit PlanCon F (for Phase II)	Pre-bid Meeting / Conference Date (for Phase II)	Bid Date - Accept Proposals (for Phase II)	PPF Forward Motion to approve awarding bids (for Phase II)	Board meeting to approve awarding bids (for Phase II)	Estimated Project Start Date (for Phase II)	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G
	7/27/2015	8/10/2015	11/3/2015	11/25/2015			1/1/2016		
	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J		

**Warren County School District
Buildings Grounds Department
Project Updates - PlanCon Projects**

Project No. 1204 - SAMHS Elementary Addition	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	4/30/2012	5/14/2012	6/25/2012	6/28/2012	6/25/2012	6/28/2012	N/A	N/A	11/12/2012
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	11/19/2012	12/3/2012	N/A	3/11/2013	4/2/2013	4/24/2013	N/A	4/29/2013	6/1/2013
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J
	N/A	4/29/2013	7/29/2013	8/12/2013 & 4/14/14	N/A	N/A	December 2014		
Project No. 1002 - EMHS Renovation (Suspended on 6/13/2011 & Reactivated on 4/23/2012)	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	3/22/2010	4/12/2010	8/30/2012	9/13/2010	9/27/2010	10/11/2010	7/23/2012	N/A	11/12/2012
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	10/29/2012	11/12/2012	N/A	12/3/2012	11/28/2012	1/22/2013	1/28/2013	2/11/2013	3/1/2013
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J
	1/28/2013	2/11/2013	1/28/2013	2/11/2013 & 04/29/13	4/27/2015	5/11/2015	August 2014		

**Warren County School District
Buildings Grounds Department
Project Updates - PlanCon Projects**

Project No. 1203 - EMHS Elementary Addition	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	4/30/2012	5/14/2012	6/25/2012	6/28/2012	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	7/23/2012	N/A	N/A (Combined with EMHS 1002 with PDE approval)
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	11/28/2012	1/22/2013	1/28/2013	2/11/2013	3/1/2013
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J
	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	August 2014	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)

Project No. 1103 - BWMS Renovation (Suspended on 6/13/2011 & Reactivated on 10/10/2011)	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	N/A	1/10/2011	2/28/2010	3/14/2011	N/A	1/31/2011	N/A	2/27/2012	3/12/2012
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	2/27/2012	3/12/2012	N/A	5/21/2012	5/23/2012	7/10/2012	5/29/2012	7/23/2012	7/21/2012
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J
	5/29/2012	9/10/2012	12/17/2012	1/14/2013 & 04/29/13	N/A	N/A	February 2014		