

**Warren County School District  
Buildings Grounds Department  
Project Updates - PlanCon Projects**

<b>Project No. 1403 - WCCC Renovations &amp; Improvements</b>	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
			5/26/2015	6/8/2015	PlanCon A 5/26/15	PlanCon A 6/8/15			
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J

<b>Project No. 1301 - WAHS Renovations &amp; Improvements</b>	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Public Information Hearing (Not Required by Law, Not Act 34)	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	N/A	10/13/2014	8/25/2014	8/25/2014	8/25/2014	8/25/2014	3/2/2015	N/A	3/2/2015
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F (for Phase I - Asbestos Abatement)	Board Meeting to approve/submit PlanCon F (for Phase I - Asbestos Abatement)	Pre-bid Meeting / Conference Date (for Phase I - Asbestos Abatement)	Bid Date - Accept Proposals (for Phase I - Asbestos Abatement)	PPF Forward Motion to approve awarding bids (for Phase I - Asbestos Abatement)	Board meeting to approve awarding bids (for Phase I - Asbestos Abatement)	Estimated Project Start Date (for Phase I - Asbestos Abatement)
	N/A	3/2/2015	N/A	4/13/2015	4/10/2015	5/20/2015	5/26/2015	5/28/2015	6/22/2015
	PPF Forward Motion to approve PlanCon F (for Phase II - Construction)	Board Meeting to approve/submit PlanCon F (for Phase II - Construction)	Pre-bid Meeting / Conference Date (for Phase II - Construction)	Bid Date - Accept Proposals (for Phase II - Construction)	PPF Forward Motion to approve awarding bids (for Phase II - Construction)	Board meeting to approve awarding bids (for Phase II - Construction)	Estimated Project Start Date (for Phase II - Construction)	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G
	7/27/2015	8/10/2015	11/3/2015	11/25/2015	N/A	12/16/15 (re-bid GC & FC)	2/8/2016	1/25/2016	1/25/2016
	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J		
	1/25/2016	1/25/2016							

**Warren County School District  
Buildings Grounds Department  
Project Updates - PlanCon Projects**

<b>Project No. 1204 - SAMHS Elementary Addition</b>	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	4/30/2012	5/14/2012	6/25/2012	6/28/2012	6/25/2012	6/28/2012	N/A	N/A	11/12/2012
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	11/19/2012	12/3/2012	N/A	3/11/2013	4/2/2013	4/24/2013	N/A	4/29/2013	6/1/2013
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J
	N/A	4/29/2013	7/29/2013	8/12/2013 & 4/14/14	N/A	N/A	December 2014		
<b>Project No. 1002 - EMHS Renovation</b> (Suspended on 6/13/2011 & Reactivated on 4/23/2012)	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	3/22/2010	4/12/2010	8/30/2012	9/13/2010	9/27/2010	10/11/2010	7/23/2012	N/A	11/12/2012
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	10/29/2012	11/12/2012	N/A	12/3/2012	11/28/2012	1/22/2013	1/28/2013	2/11/2013	3/1/2013
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J
	1/28/2013	2/11/2013	1/28/2013	2/11/2013 & 04/29/13	4/27/2015	5/11/2015	August 2014		

**Warren County School District  
Buildings Grounds Department  
Project Updates - PlanCon Projects**

<b>Project No. 1203 - EMHS Elementary Addition</b>	<b>PPF Forward Motion to approve work order to Architects / Engineers</b>	<b>Board Meeting approve work order to Architects / Engineers</b>	<b>PPF Forward Motion to approve Educational Specifications</b>	<b>Board Meeting to approve Educational Specifications</b>	<b>PPF Forward Motion to approve PlanCon A &amp; B</b>	<b>Board Meeting approve/submit PlanCon A &amp; B</b>	<b>Act 34 Hearing</b>	<b>PPF Forward Motion to approve PlanCon D</b>	<b>Board Meeting approve/submit PlanCon D</b>
	4/30/2012	5/14/2012	6/25/2012	6/28/2012	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	7/23/2012	N/A	N/A (Combined with EMHS 1002 with PDE approval)
	<b>PPF Forward Motion to approve PlanCon E</b>	<b>Board Meeting approve/submit PlanCon E</b>	<b>PPF Forward Motion to approve PlanCon F</b>	<b>Board Meeting to approve/submit PlanCon F</b>	<b>Pre-bid Meeting / Conference Date</b>	<b>Bid Date - Accept Proposals</b>	<b>PPF Forward Motion to approve awarding bids</b>	<b>Board meeting to approve awarding bids</b>	<b>Estimated Project Start Date</b>
	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	11/28/2012	1/22/2013	1/28/2013	2/11/2013	3/1/2013
	<b>PPF Forward Motion to approve PlanCon G</b>	<b>Boarding Meeting to approve/submit PlanCon G</b>	<b>PPF Forward Motion to approve PlanCon H</b>	<b>Boarding Meeting to approve/submit PlanCon H</b>	<b>PPF Forward Motion to approve PlanCon I</b>	<b>Board Meeting to approve/submit PlanCon I</b>	<b>Substantial Completion Date</b>	<b>PPF Forward Motion to approve PlanCon J</b>	<b>Board Meeting to approve/submit PlanCon J</b>
	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)	August 2014	N/A (Combined with EMHS 1002 with PDE approval)	N/A (Combined with EMHS 1002 with PDE approval)

<b>Project No. 1103 - BWMS Renovation</b> (Suspended on 6/13/2011 & Reactivated on 10/10/2011)	<b>PPF Forward Motion to approve work order to Architects / Engineers</b>	<b>Board Meeting approve work order to Architects / Engineers</b>	<b>PPF Forward Motion to approve Educational Specifications</b>	<b>Board Meeting to approve Educational Specifications</b>	<b>PPF Forward Motion to approve PlanCon A &amp; B</b>	<b>Board Meeting approve/submit PlanCon A &amp; B</b>	<b>Act 34 Hearing</b>	<b>PPF Forward Motion to approve PlanCon D</b>	<b>Board Meeting approve/submit PlanCon D</b>
	N/A	1/10/2011	2/28/2010	3/14/2011	N/A	1/31/2011	N/A	2/27/2012	3/12/2012
	<b>PPF Forward Motion to approve PlanCon E</b>	<b>Board Meeting approve/submit PlanCon E</b>	<b>PPF Forward Motion to approve PlanCon F</b>	<b>Board Meeting to approve/submit PlanCon F</b>	<b>Pre-bid Meeting / Conference Date</b>	<b>Bid Date - Accept Proposals</b>	<b>PPF Forward Motion to approve awarding bids</b>	<b>Board meeting to approve awarding bids</b>	<b>Estimated Project Start Date</b>
	2/27/2012	3/12/2012	N/A	5/21/2012	5/23/2012	7/10/2012	5/29/2012	7/23/2012	7/21/2012
	<b>PPF Forward Motion to approve PlanCon G</b>	<b>Boarding Meeting to approve/submit PlanCon G</b>	<b>PPF Forward Motion to approve PlanCon H</b>	<b>Boarding Meeting to approve/submit PlanCon H</b>	<b>PPF Forward Motion to approve PlanCon I</b>	<b>Board Meeting to approve/submit PlanCon I</b>	<b>Substantial Completion Date</b>	<b>PPF Forward Motion to approve PlanCon J</b>	<b>Board Meeting to approve/submit PlanCon J</b>
	5/29/2012	9/10/2012	12/17/2012	1/14/2013 & 04/29/13	N/A	N/A	February 2014		