

**Warren County School District
Buildings Grounds Department
Project Updates**

WCSD Project Name & Number	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	Bid-Date Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Project Status
Project No. 1603/1607 - EMHS K-12 Sewer Treatment Plant Upgrades	3/28/2016	4/11/2016	12/22/2016	12/19/2016 - PPF passed to Board	1/9/2017	Project In Progress
Project No. 1701 - Emergency Generator Relocation	12/19/2016	1/9/2017	TBD			Project in Design
Project No. 1702 - Beaty-Warren Middle School Roof Replacement	3/28/2016	4/11/2016	3/10/2017			Project in Design
Project No. 1703 - Switchgear Relocation Project	12/19/2016	1/9/2017	TBD			Project in Design
Project No. 1704 - YHS Fire Alarm Upgrades	1/30/2017	2/13/2017	TBD			Project in Design

**Warren County School District
Buildings Grounds Department
Project Updates - PlanCon Projects**

Project No. 1403 - WCCC Renovations & Improvements	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
			5/26/2015	6/8/2015	PlanCon A 5/26/15	PlanCon A 6/8/15			
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I (Only if Needed)	Board Meeting to approve/submit PlanCon I (Only If Needed)	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J

Project No. 1301 - WAHS Renovations & Improvements	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Public Information Hearing (Not Required by Law, Not Act 34)	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	N/A	10/13/2014	8/25/2014	8/25/2014	8/25/2014	8/25/2014	3/2/2015	N/A	3/2/2015
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F (for Phase I - Asbestos Abatement)	Board Meeting to approve/submit PlanCon F (for Phase I - Asbestos Abatement)	Pre-bid Meeting / Conference Date (for Phase I - Asbestos Abatement)	Bid Date - Accept Proposals (for Phase I - Asbestos Abatement)	PPF Forward Motion to approve awarding bids (for Phase I - Asbestos Abatement)	Board meeting to approve awarding bids (for Phase I - Asbestos Abatement)	Estimated Project Start Date (for Phase I - Asbestos Abatement)
	N/A	3/2/2015	N/A	4/13/2015	4/10/2015	5/20/2015	5/26/2015	5/28/2015	6/22/2015
	PPF Forward Motion to approve PlanCon F (for Phase II - Construction)	Board Meeting to approve/submit PlanCon F (for Phase II - Construction)	Pre-bid Meeting / Conference Date (for Phase II - Construction)	Bid Date - Accept Proposals (for Phase II - Construction)	PPF Forward Motion to approve awarding bids (for Phase II - Construction)	Board meeting to approve awarding bids (for Phase II - Construction)	Estimated Project Start Date (for Phase II - Construction)	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G
	7/27/2015	8/10/2015	11/3/2015	11/25/2015	N/A	12/16/15 (re-bid GC & FC)	2/8/2016	1/25/2016	1/25/2016
	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I (Only if Needed)	Board Meeting to approve/submit PlanCon I (Only If Needed)	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J		
	1/25/2016 & 1/30/2017	1/25/2016 & 2/13/2017							

**Warren County School District
Buildings Grounds Department
Project Updates - PlanCon Projects**

Project No. 1204 - SAMHS Elementary Addition	PPF Forward Motion to approve work order to Architects / Engineers	Board Meeting approve work order to Architects / Engineers	PPF Forward Motion to approve Educational Specifications	Board Meeting to approve Educational Specifications	PPF Forward Motion to approve PlanCon A & B	Board Meeting approve/submit PlanCon A & B	Act 34 Hearing	PPF Forward Motion to approve PlanCon D	Board Meeting approve/submit PlanCon D
	4/30/2012	5/14/2012	6/25/2012	6/28/2012	6/25/2012	6/28/2012	N/A	N/A	11/12/2012
	PPF Forward Motion to approve PlanCon E	Board Meeting approve/submit PlanCon E	PPF Forward Motion to approve PlanCon F	Board Meeting to approve/submit PlanCon F	Pre-bid Meeting / Conference Date	Bid Date - Accept Proposals	PPF Forward Motion to approve awarding bids	Board meeting to approve awarding bids	Estimated Project Start Date
	11/19/2012	12/3/2012	N/A	3/11/2013	4/2/2013	4/24/2013	N/A	4/29/2013	6/1/2013
	PPF Forward Motion to approve PlanCon G	Boarding Meeting to approve/submit PlanCon G	PPF Forward Motion to approve PlanCon H	Boarding Meeting to approve/submit PlanCon H	PPF Forward Motion to approve PlanCon I	Board Meeting to approve/submit PlanCon I	Estimated Substantial Completion Date	PPF Forward Motion to approve PlanCon J	Board Meeting to approve/submit PlanCon J
	N/A	4/29/2013	7/29/2013	8/12/2013 & 4/14/14	N/A	N/A	December 2014		